

UPDATE: 17 December 2021



Progress

The project is now in the final, but crucial stages. We plan to have the A285 fully open by the end of next week (24 December) all being well.

Until that time the traffic lights will remain in place.

Safety barrier installation has begun with the west side now installed, with just the wooden cladding to be completed. The downstream barriers will be completed by Tuesday next week.



Highway drainage improvements are now complete with the installation of drainage grid for the field access. Pipe lining will be undertaken early next week to the culvert running from the pond.

Crouch Lane works started yesterday and will run until next Thursday (23 December). The works include reinstating the damage caused by additional vehicle use during the closure of the A285. Drainage works and carriageway patching are also planned.

Due to operational constraints the contractor will not be working this weekend.

Businesses and local community for their patience and understanding during this time.

For further information and FAQs: [Duncton closure webpage](#)